

**EXHIBIT E  
ANTICIPATED PERMITS, DESIGN, AND CONSTRUCTION SCHEDULE  
(as of Sept. 2017)**

Major Tasks/Milestones	2018																																																																					
	Sept				Oct				Nov				Dec				Jan				Feb				March				April				May				June				July				August				Sept				Oct				Nov				Dec									
	4	11	18	25	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19	26	5	12	19	26	2	9	16	23	30	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	3	10	17	24	31
<b>EIS (52 weeks)</b>	[Blue bar spanning all weeks from Sept 4 to Dec 31]																																																																					
<b>Design Schedule</b>																																																																						
Schematic Design (9 weeks)	[Blue bar from Sept 4 to Oct 13]																																																																					
Design Development (24 weeks)	[Blue bar from Oct 13 to Dec 17]																																																																					
Construction Documents (27 weeks)	[Blue bar from Dec 17 to Feb 13]																																																																					
<b>City Review - Landmarks</b>																																																																						
Landmarks Board Briefings (32 weeks)	[Blue bar from Sept 4 to Dec 17]																																																																					
Certificate of Approval Processes (27 weeks)	[Blue bar from Oct 13 to Feb 13]																																																																					
<b>Seattle Design Commission Review (30 weeks)</b>	[Blue bar from Oct 13 to Feb 13]																																																																					
<b>Permitting</b>																																																																						
SDOT Street Improvement Permit(s) & Term Permit (48 weeks)	[Blue bar from Dec 17 to Feb 13]																																																																					
Phased SDCI Permitting - Phase 1, Shoring, excavation & select demo (17 weeks)	[Blue bar from Feb 13 to May 14]																																																																					
Phased SDCI Permitting - Phase 2, Construction Permit (18 weeks)	[Blue bar from May 14 to Aug 13]																																																																					
<b>Construction</b>																																																																						
Mobilization/Hard Demo (14 weeks)	[Blue bar from Aug 13 to Oct 13]																																																																					
Arena Construction (20.5 months)	[Blue bar from Oct 13 to Dec 17]																																																																					
Substantial Completion (September 23, 2020)																																																																						
Project Closeout (9 weeks)	[Blue bar from Dec 17 to Feb 13]																																																																					

**EXHIBIT E**  
**ANTICIPATED PERMITS, DESIGN, AND CONSTRUCTION SCHEDULE**  
 (as of Sept. 2017)

Major Tasks/Milestones	2019												2020																														
	1st Qtr			2nd Qtr			3rd Qtr			4th Qtr			1st Qtr			2nd Qtr			July			August			Sept			Oct			Nov			Dec									
	Jan	Feb	Mar	Apr	May	June	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	6	13	20	27	3	10	17	24	31	7	14	21	28	5	12	19	26	2	9	16	23	30	7	14	21
<b>EIS (52 weeks)</b>																																											
<b>Design Schedule</b>																																											
Schematic Design (9 weeks)																																											
Design Development (24 weeks)																																											
Construction Documents (27 weeks)																																											
<b>City Review - Landmarks</b>																																											
Landmarks Board Briefings (32 weeks)																																											
Certificate of Approval Processes (27 weeks)																																											
<b>Seattle Design Commission Review (30 weeks)</b>																																											
<b>Permitting</b>																																											
SDOT Street Improvement Permit(s) & Term Permit (48 weeks)																																											
Phased SDCI Permitting - Phase 1, Shoring, excavation & select demo (17 weeks)																																											
Phased SDCI Permitting - Phase 2, Construction Permit (18 weeks)																																											
<b>Construction</b>																																											
Mobilization/Hard Demo (14 weeks)																																											
Arena Construction (20.5 months)																																											
Substantial Completion (September 23, 2020)																																											
Project Closeout (9 weeks)																																											